

EVO Site Meeting

6/May/11
Ibrahim Torres

Power

- We have a 5,000 lts LP tank already installed, tested and running



- We need to send some info to SEMARNAT about the tank
- Janina says we need to ground the tank
- Two generators are running
- Solar plant?





CFE-Meeting




- Last Monday GEIC & CFE to present the ante-project
- Next Monday CFE will comment




TRAMO DE DERIVACION







- ✓ Estructura de transicion CT3G
- ✓ CCF tipo XS
- ✓ Apartarrayos
- ✓ Cable AI (1/0)-XLPE-35-100-B







NORMA
distribución-Construcción
de Sistemas Subterráneos

NORMA
CFE-P4B

4. Especificaciones y catálogo de productos / 4.1 Obra CM

BANCO DE DUCTOS DE PAD O PADC PARA MEDIA TENSIÓN BAJO BANQUETA



- ✓ Banco de ductos P3B/S1B ó P4B/S2B
- ✓ Registro CFE-RMTB7 (1.0 x 1.0 x 0.9 mts)
- ✓ Mensula y corredera en Fierro ó Fibra de vidrio
- ✓ Tubo PAD: Fuerza: 4", Comunicaciones:2"
- ✓ Zanja: 1.0 x 1.0 mts

TRANSFORMADOR:

Transformador: Tipo pedestal

Operación: Radial

Fases: 3

Capacidad nominal: 150 KVA

Conexión en media tensión: Delta

Conexión en baja tensión: Estrella

Voltaje Primario: 33 kv

Voltaje Secundario: 220 / 127 volts

Frecuencia: 60 Hz

Enfriamiento: OA

Altitud de Operación: mas de 4200 msnm

Site Preparation

- They have 1/4 of the total area cleared
- Ing. Aguilar went to see the motoescrepa, it looks very well



WG presentations

- We need to make our schedule, please send me the title of your talk