

EVO Site meeting

13 May 2011

CFE news

- They have delivered the pre-approved design
- We have the specifications, We can start buying the materials
- Trenching, next week

- Genaro (INAOE) will try to make a deal with the CFE in Puebla in order to change one of our transformers for another made for 4200 m.a.s.l (Saving money!!)

GAS LP Tank

- Yesterday a supervisor check all the gas stuff and he sent suggestions and comments to Janina
- We need to correct some issues
- Need to submit a notification to SEMARNAT

Site Preparation

- They start with the machinery at the site
- Still taking the flora out
- Access to the site allowed 16-17th May

Office Building

- 3 m, and 3.5 m maximum high
- Roof “V” shape
- Multi-panel 4”
- Installation included



ESTRUCTURA.- COLUMNAS DE PTR 4 X 4" Y ARMADURA A BASE DE CANAL MONTEN 5 MT-14 EN CAJA, LARGUEROS A BASE DE CANAL MONTEN 5 MT14 SENCILLOS; INCLUYE .- PLACAS, TAQUETES EXPANSIVOS , TORNILLERIA, UNA CAPA DE PINTURA ESMALTE COLOR ARENA, HERRAMIENTAY MANO DE OBRA PARA SU INSTALACION.

2 PUERTAS DE 4.00 X 2.60 M., EN ACCESOS , EN SISTEMA DE AGUA Y BOBCAT A BASE DE MULTYMURO DE 4" DE ESPESOR DE POLIURETANO ,ENMARCADAS EN DOS HOJAS DE 2 .00 X 2.60 A BASE DE CANAL "U " C/U., CON MARCOS A BASE DE PERFIL DE PERFIL "U " , BISAGRAS LATONADAS , CON CHAPA DE ACCESO MARCA SEGUREX MODELO A-52PS

SUMINISTRO E INSTALACION TONANTZINTLA, PUEBLA.

	\$524,758.00
16 % I.V.A.	\$83,961.28
TOTAL	\$608,719.28

- Delivery 3-4 weeks
- Installation 8-10 days

WGW Presentations

- Jason, Security and Safety, Drainage for HAWC
- Ibrahim: Physical Plant
- Alberto: Site Status
- Send the title to Alberto