

EVO site meeting

24/Jun/2011

Power

- We have conduits (2 and 4 inches) and bank ducts in Atzitzintla





- UNAM is asking quotes for Optical Fiber and Cable
- Next week Arak will start to dig the trench
- and install the conduits and bank ducts

Site Preparation

- They still are leveling site
- Monday the D6 arrived to the site
- We estimate 6 weeks to finish the site if we are not looking for rocks in the highest part 1m deep.



- CAMBIOS and a student have started test for replanting the vegetation
- An area have been marked between VAMOS and HAWC platform

Water

- We have almost 1 metal tank with dirty water
- BUAP is going next Monday to start filtering and try to fill the two plastic tank
- At the end we just will work with the water truck and the plastic tanks
- Water in Tank 1 will be treated with hydrogen peroxide

Physical Plant

- Ernesto will contact some companies to get new quotes with the new (final?) design
- Next week Jorge Valencia (LMT) and me will mark the 20x20 mts area for the HUB in the site

Environmental Issue

- Janina, Jason and me are preparing a list of existing chemical at the site:
- If you need to take some chemical stuff, check that list, if the product already exist just say Janina how much and when are you taking that tot he site. If it is not in the list, you need to send the technical sheet to Janina and wait for the permit (2days), then it will appear in the list